BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Improvements and Developments to Shivanahalli Village surroundings area in Ward No:01 Yelahanka Constituency**
2	Estimate cost / Amount	Rs.500.00 Lakhs
3	Name of Contractor	Sri.VENKATARAJU K
4	Amount of Contract	Rs.43972760.00
5	Agreement No	133/2020-21, Dated:13-11-2020
6	No. and date under which the work order has been issued	133/2020-21, Dated:13-11-2020
7	Time limit originally fixed for completion	09 months
8	Date of application by the contractor for granting extension	
9	Date of receipt of application in the sub-division office	
10	Extension granted if any:	Nil
	1. From	
	2. To	
11	Work carriedout by the contractor during the original period stipulated in contract	100% of the Work Completed
12	Work carriedout during the first period of extension	
13	Work carriedout during and extension	Actual BOQ Quantity
14	Time now applied for	
15	Date of recommending time limit applied	
16	Whether the original application of contractor is enclosed	

Scanned by TapScanner

17	Balance work remaining to be done.	
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Due to Covid-19 & BWSSB works there is delay in completion of work. Hence, extension of time is recommended without levying any penalty on the contractor
22	Recommendation of Executive Engineer	As proposed by AE & AEE

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by TapScanner